Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***Second & Final Bill*** (For Other Works) Date.....2019

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 005-16-000052**

Schedule Docket No. Head of Account: P.3106 **Est.Cost: 450.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: PACKAGE 1IMPROVEMENTS TO ROADS AND DRAINS PROVIDING AMMENITIES CONSTRUCTION OF RO WATER PLANT BANGALURU ONE CENTER PROVIDING SODIUM VAPOUR LIGHTS SIGN BOARDS IN WARD NO 5 AND 6 BYATARAYANAPURA DIVISION AS PER ANNEXURE GO NO UDD 217 SFC 2016 DATED 28 5 2016 WORKS SL NO FOR WARD NO 5 1 TO 6WARD NO 6 7 TO 11.

Name of Contractor and Full Address: ***Sri K. R Santhosh Kumar, Contractor, # 04, Samrudhi, AVR Block, 1st Main, Dhanalakshmi Layout, Virupakshapura, Bangalore - 97.***

Reference to Agreement No. **BBMP/EE/BTP/WO/61/2017-18** Date: **20.01.2018**

Certified that the measurements were taken by me on 22/3/19 and recorded of **Pages 497701 to 757** of measurement Book No. **4978/18-19** and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 22/3/2019 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment **Sub-Division Officer**

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a. Amount of previous payment as in the Office Cash Book Voucher	To Lakh:	4,11,56,595-00
No.....Dated.....S.D. No.....	1st & Part Amount	38838360-00
adjusted towards cash advance recovery of	2nd & Final Rs:	2318235-00
b. Payments Now made } cost store or other material supplied.	IT	23182-00
recovery of amount creditable to this/other work	CCU	23182-00
Amount paid on this bill Cheque / Cash.	CBF	2318-00
5) Balance being unpaid value of work done held in reserve.	LR	13721-00
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	CGST	20699-00
7) Net amount due to or from Contractor unadjustments items.	SGST	20699-00
8) Advance to Contractor for materials brought to site (as detailed) within.	Adjn.	103801-00
9) Value of Government materials supplied.	Cheque:	2214434-00
Total amount adjusted -		

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Dated Signature of Contractor Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment **Executive Engineer**

ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ. 23,18,235-00

ಗಳನ್ನು ಪಾಸ್ಸು ಮಾಡಿದೆ : ಇದರಲ್ಲಿ ರೂ. 103801-00

ಕೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬಲಗು 2214434-00

Rs. Twenty two Lakh fourteen thousand four hundred thirty four only.

ಚೆಕ್ ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ಲೆಕ್ಕಾಧೀಕ್ಷಕರು 27/3 ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃ. ಬೆ. ಮ. ಪಾ 27/03

ಕಾ. ಪಾ. ಅ. ಬ್ಯಾಟರಾಯನಪುರ ವಿ. ಬೃ. ಬೆ. ಮ. ಪಾ 27/03

Sl. No.		Unit	Previo Qty.
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	899.4
2	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	1692.9
3	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	739.8
4	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	21.1
5	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	70.8
6	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	118.
7	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	6.6
8	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	m	105
	Qty Above 125%		0.0
9	KSRRB M400-Construction of Median and island with Soil taken from Borrow Areas. KSRRB M400-19. Construction of Median and island with Soil taken from Borrow Areas. Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No. 407 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	207
10	KSRB 14.6-1: Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	277
11	KSRRB M300-52.2. Scarifying Existing Bituminous surface to a depth of 50mm by Mechanical Means. Scarifying the existing bituminous road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	317
12	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	123

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Cum	899.45	154705.40	0.00	172.0	0.00	899.45	154705.40	
Sqm	1692.90	125274.60	0.00	74.0	0.00	1692.90	125274.60	
Sqm	739.80	452757.60	0.00	612.0	0.00	739.80	452757.60	
Cum	21.18	104226.78	0.00	4921.0	0.00	21.18	104226.78	
Cum	70.87	289362.21	0.00	4083.0	0.00	70.87	289362.21	
Sqm	118.12	11221.40	0.00	95.0	0.00	118.12	11221.40	
Cum	6.66	35337.96	0.00	5306.0	0.00	6.66	35337.96	
m	105.30	515127.60	26.33	4892.0	128806.36	131.63	643933.96	
	0.00	0.00	20.66	5418.00	111935.88	20.66	111935.88	
Sqm	207.90	39916.80	0.00	192.0	0.00	207.90	39916.80	
Sqm	2772.00	2464308.00	0.00	889.0	0.00	2772.00	2464308.00	
Sqm	3175.03	22225.21	0.00	7.0	0.00	3175.03	22225.21	
Cum	1238.63	169692.31	0.00	137.0	0.00	1238.63	169692.31	

Sl. No.		Unit	Previo Qty.
13	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	2025.7
14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	9195.6
15	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	10374.
16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	24347
17	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	236.7
18	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	783.
19	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	686.
20	Providing and making precast seating arrangement including excavation laying pcc M15, providing laying M20 concrete for pedestal and seating slab, fixing of seating slab including all necessary bolt and nuts etc, complete and as per the directions of Engineer in-Charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	12.(
21	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	ach B\	12.(
22	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 0 to 50m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	600

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
adam mixed urface ORTH plete	Cum	2025.73	3295862.71	0.00	1627.0	0.00	2025.73	3295862.71	
nular using l and f the	Sqm	9195.68	248283.36	0.00	27.0	0.00	9195.68	248283.36	
n old pour, and r-in-	Sqm	10374.10	32989.64	1949.24	3.18	6198.58	12323.34	39188.22	
lack road TH / per	Sqm	24347.00	309693.84	1804.34	12.72	22951.20	26151.34	332645.04	
.5% 30 ired ired RTH lete	Cum	236.78	1666050.38	0.00	7036.28	0.00	236.78	1666050.38	
nen mix vel as ion per	Cum	783.84	6281380.22	57.69	8013.6	462304.58	841.53	6743684.81	
ing ass per tal	Sqm	686.00	342314.00	0.00	499.0	0.00	686.00	342314.00	
20 ete nd k	Each	12.00	116028.00	0.00	9669.0	0.00	12.00	116028.00	
gh d, in ng ed ur er	ach B	12.00	20772.00	0.00	1731.0	0.00	12.00	20772.00	
e g, of r ll d	Rmtr	600.00	169200.00	0.00	282.0	0.00	600.00	169200.00	

Sl. No.		Unit	Previou Qty.
23	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 50 to 100m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	600.00
24	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 100 to 150m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	600.00
25	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 150 to 200m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	600.0
26	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 200 to 250m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	600.0
27	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty P. iii,with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	600.0
28	Providing 250mm dia PVC Pipe 6kg/cm SE with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	216.0
29	Providing and fixing 160mm Borewell Cap with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	12.0
30	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps including of all taxes-12.5 HP 25 Stage with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	10.0
31	Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threaftes at one end and the other end protected asper specification in random lengths of 4 to 7 mtrs Confirming to IS 1239 part I/1990 with amendament 1-5 and with all its latest amendements if any. The pipes supplied should be with BIS mark No 3/08-09 2406/15.10.2008 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	3000
32	Heavy Duty Collar 50 mm dia with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	528

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
bove ting, st of r for and r-in-	Rmtr	600.00	220800.00	0.00	368.0	0.00	600.00	220800.00	
bove ting, t of r for and r-in-	Rmtr	600.00	245400.00	0.00	409.0	0.00	600.00	245400.00	
ove ing, t of for and -in-	Rmtr	600.00	259200.00	0.00	432.0	0.00	600.00	259200.00	
ove ing, t of for and -in-	Rmtr	600.00	300000.00	0.00	500.0	0.00	600.00	300000.00	
ess erial s in ing xes her	Rmtr	600.00	731400.00	78.00	1219.0	95082.00	678.00	826482.00	
ntal	Rmtr	216.00	149904.00	0.00	694.0	0.00	216.00	149904.00	
ntal	Rmtr	12.00	1104.00	0.00	92.0	0.00	12.00	1104.00	
ical sns Vet pply etc. ge. age ion	No	10.00	555680.00	0.00	55568.0	0.00	10.00	555680.00	
igh ads per all all nd	Rmtr	3000.00	1035000.00	80.00	345.0	27600.00	3080.00	1062600.00	
tc.,	No	528.00	63360.00	0.00	120.0	0.00	528.00	63360.00	

Sl. No.		Unit	Previo Qty.
33	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / I No. 2.10.4(1) 3C x 6 Sqm mm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	6003.7
34	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involoved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Nos	10.00
35	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	10.00
36	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A P No. 55/ I No. 7.4.4 4 core 16 Sqmm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	360.0
37	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16 Sqmm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	360.0
38	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) P No. 61 / I. No. 7.9.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	300.
39	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV P. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	40.0
40	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No.	10.0
41	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	10.
42	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No.	60.
43	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications NO KBS 13.2.16 / 13.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	10.
44	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	10.
45	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete	No	40
46	Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power factor improvement of rotating machinery, Capacitor in KVAR rating Nos. 2KVAR capacity with all lead and lift =, loading, unloading and labour charges etc complete as per specifications	No	10

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
rade irgin ts as and f the	Mtr	6003.74	1044650.76	0.00	174.0	0.00	6003.74	1044650.76	
ding ages cost) ation	Nos	10.00	27600.00	0.00	2760.0	0.00	10.00	27600.00	
ides oden e as	Each	10.00	2780.00	0.00	278.0	0.00	10.00	2780.00	
hed, ed in P of ther	Mtr	360.00	46440.00	0.00	129.0	0.00	360.00	46440.00	
pole and r-in-	Mtr	360.00	3600.00	0.00	10.0	0.00	360.00	3600.00	
ating ding f the	Mtr	300.00	23400.00	0.00	78.0	0.00	300.00	23400.00	
drain and r-in-	Mtr	40.00	12680.00	0.00	317.0	0.00	40.00	12680.00	
sary lift , f the	No.	10.00	2580.00	0.00	258.0	0.00	10.00	2580.00	
eter qual the dia d lift f the	No	10.00	25090.00	0.00	2509.0	0.00	10.00	25090.00	
olts per	No.	60.00	9960.00	0.00	166.0	0.00	60.00	9960.00	
type per ental	No	10.00	14860.00	0.00	1486.0	0.00	10.00	14860.00	
ions and r-in-	No	10.00	2140.00	0.00	214.0	0.00	10.00	2140.00	
pour	No	40.00	2960.00	0.00	74.0	0.00	40.00	2960.00	
nt of and	No	10.00	3220.00	0.00	322.0	0.00	10.00	3220.00	

Sl. No.		Unit	Previous Qty.
47	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps TPN with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	10.00
48	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete - 16SWG - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	219000.0
49	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset. 12.5HP to 15 HP Star Delta Starter SERDED with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	10.00
50	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. Hard Soil- with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	308.03
51	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	720.00
52	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr	308.03
53	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. KBS 13.2.6/13.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	20.00
54	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work7	Cum	262.68
55	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	80.68
56	KSRB 5.2.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	66.96
57	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	30.12

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
fixing K and ading of the	No	10.00	14230.00	0.00	1423.0	0.00	10.00	14230.00	
ather proof uld be t etc., nplete	No	219000.00	65700.00	0.00	0.3	0.00	219000.00	65700.00	
enous nically 50Hz, le the panel nts for g and work	No	10.00	101200.00	0.00	10120.0	0.00	10.00	101200.00	
shiriry ry as lother	Cum	308.03	53289.19	0.00	173.0	0.00	308.03	53289.19	
owring e pipe ith all n and	Rmtr	720.00	103680.00	0.00	144.0	0.00	720.00	103680.00	
luding ith all n and	Rmtr	308.03	17249.68	0.00	56.0	0.00	308.03	17249.68	
rewed nplete lother	Each	20.00	40780.00	0.00	2039.0	0.00	20.00	40780.00	
ctrical luding vation 2.3.5, cation	Cum	262.68	49383.84	0.00	188.0	0.00	262.68	49383.84	
30 kgs 7 cum plinth, on No. as per	Cum	80.68	390168.48	0.00	4836.0	0.00	80.68	390168.48	
ement n each nd lift , of the	Cum	66.96	278553.60	0.00	4160.0	0.00	66.96	278553.60	
ement part in ll lead tion of	Cum	30.12	149786.76	0.00	4973.0	0.00	30.12	149786.76	

Sl. No.		Unit	Previous Qty.
58	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification No. KBS 2.9 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	288.57
59	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	665.80
60	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1,4.6, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	127.65
61	KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, and beams retaining walls, return walls, walls (any thickness) including attached plasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	31.17
62	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete ofmix M20 with OPC cement @ 24kgs, with 12 mm and down size graded granite metal coarse aggregates @ 0.5175 cum and fine aggregates @ 0.345 cum with superplastisiser @ 0.225lts,machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor lever, including cost of all materials, labour, HOM of machinery, curing, complete as per specification. Specification NO. KBS 4.1, 4.6 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	43.20
63	KSRB 4.9.1: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Tonne	18.53
64	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work7	Sqm	704.8
65	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	12.9
66	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	231.2

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
s no 50 m. ith all and	Cum	288.57	36359.82	0.00	126.0	0.00	288.57	36359.82	
mm mm2 of all lift , f the	Sqm	665.80	619859.80	0.00	931.0	0.00	665.80	619859.80	
nt @ gates crete roof biers, nchor plete other	Cum	127.65	762453.45	0.00	5973.0	0.00	127.65	762453.45	
nt @ es @ laid ntles, osts, illets st of nding f the	Cum	31.17	190729.23	0.00	6119.0	0.00	31.17	190729.23	
nt @ ates cms. ring, and ork	Sqm	43.20	19569.60	0.00	453.0	0.00	43.20	19569.60	
king, the t be ation per	Tonne	18.53	1279959.75	0.00	69075.0	0.00	18.53	1279959.75	
k for rses lift , f the	Sqm	704.88	205120.08	0.00	291.0	0.00	704.88	205120.08	
etc., 4.6.2 ation	Sqm	12.96	3473.28	0.00	268.0	0.00	12.96	3473.28	
ding st of ther	Sqm	231.24	44398.08	0.00	192.0	0.00	231.24	44398.08	

Sl. No.		Unit	Previou Qty.
67	KSRB 15.3.11 :Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (Inside wall) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	529.44
68	KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	760.68
69	KSRB 15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (Out side Wall) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	690.72
70	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foregin matter including preparing the surface even and sand paper smooth, cost of materials, labours, complete as per specifications with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	1290.12
71	KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications with Primer with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	690.72
72	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	375.36
73	Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized 6000x600x10mm thick fixed on existing flooring wit ha special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	493.15
74	Providing and laying/fixing cement base, precast pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring reads of steps of steps and landin, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of material,s including cutting, griding the edge ti half/ful rounf wherever requires labour, curing complete as per specification with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	54.00
75	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c to c including providing and fixing 4mm thick reeded glass with teakwood beading of required size, all steel section should confirm to I.S. 7452:1990, 4nos, of holdfasts of approved size section should be cut to length welded and electrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be thoroughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification NO. KBS 7.12.1 / 7.12.2 / 7.12.3 / 7.12 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-	Sqm	12.96
76	KSRB: 7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & operations complete Including pulling hooks, 4nos handles wit hall fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8m Specification NO. KBS 7.10 / 7.12 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	90.00

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
masonry affolding, and lift , on of the	Sqm	529.44	123359.52	0.00	233.0	0.00	529.44	123359.52	
, labour, ncidental	Sqm	760.68	19017.00	0.00	25.0	0.00	760.68	19017.00	
masonry affolding, and lift , on of the	Sqm	690.72	136071.84	0.00	197.0	0.00	690.72	136071.84	
and and face free n, cost of allother	Sqm	1290.12	91598.52	0.00	71.0	0.00	1290.12	91598.52	
ve brand owdered as per ges etc.,	Cum	690.72	57329.76	0.00	83.0	0.00	690.72	57329.76	
steel or n matter, nloading ge of the	Sqm	375.36	30404.16	0.00	81.0	0.00	375.36	30404.16	
colour of ting etc., and lift , on of the	Sqm	493.15	582903.30	0.00	1182.0	0.00	493.15	582903.30	
mm thick mm thick including n with all tion and	Sqm	54.00	58212.00	0.00	1078.0	0.00	54.00	58212.00	
tors side g/m both oviding T providing rm to I.S. grinded ace shall coats of achinery , loading ineer-in-	Sqm	12.96	45450.72	0.00	3507.0	0.00	12.96	45450.72	
mm wide ments for numbers, ents, for ll fittings HOM of n all lead rection of	Sqm	90.00	255960.00	0.00	2844.0	0.00	90.00	255960.00	

Sl. No.		Unit	Previous Qty.
77	Providing reverse osmosis system to cover 2000 Liters of High TDS water per hour with RAW WATER PUMP, SAND MEDIA FILTER, ACTIVATE CARBON FILTER, DOSING SYSTEM, MICRON FILTER, HIGH PRESSURE PUMP, RO membrane housing., RO MEMBRANES, RO CLEANSING SYSTEM, ELECTRICAL PANEL, INSTRUMENTATION, PH DOSING SYSTEM with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Nos	12.00
78	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Point	24.00
79	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A Long point above 6Mtr upto 10Mtr from tapping point to out let via switch with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Point	24.00
80	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete - (1.6.5) 4"x4"x3" (101x101x76mm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	144.00
81	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete - (1.6.1) 12"x12"x3" (300x300x76mm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	72.00
82	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (1.6.3)10"x7"x3" (254x178x76mm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	72.00
83	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqcm	79999.9
84	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	120.00
85	Supplying heavy gauge PVC Conduit Pipe 19/20 mm dia 2 mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	120.00
86	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamps. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	24.00
87	Supplying patti type fluorescent tube light fitting of 2' - suitable for 14 watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast , locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	48.00
88	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A 1.5 sqmm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr	60.00
89	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100 watts 230V GLS lamp. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	48.00

	Unit
PUMP, SURE ANEL, idental	Nos
grade, with a of the outlet. d lift , of the	Point
grade, with a of the outlet. oading eer-in-	Point
d, after 76mm) ication	Each
d, after 76mm) ication	Each
d, after) with on and	Each
ing on llother	Sqcm
e and oading eer-in-	Mtr
unction stering with all on and	Mtr
with all on and	Each
out of ted on nd lift , of the	Each
ith low 990 & idental	Mtr
er with es etc.,	Each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
12.00	5685600.00	0.00	473800.0	0.00	12.00	5685600.00	
24.00	5400.00	0.00	225.0	0.00	24.00	5400.00	
24.00	8016.00	0.00	334.0	0.00	24.00	8016.00	
144.00	9072.00	0.00	63.0	0.00	144.00	9072.00	
72.00	7704.00	0.00	107.0	0.00	72.00	7704.00	
72.00	5760.00	0.00	80.0	0.00	72.00	5760.00	
79999.92	18399.98	0.00	0.23	0.00	79999.92	18399.98	
120.00	2280.00	0.00	19.0	0.00	120.00	2280.00	
120.00	6240.00	0.00	52.0	0.00	120.00	6240.00	
24.00	1944.00	0.00	81.0	0.00	24.00	1944.00	
48.00	26112.00	0.00	544.0	0.00	48.00	26112.00	
60.00	1020.00	0.00	17.0	0.00	60.00	1020.00	
48.00	32976.00	0.00	687.0	0.00	48.00	32976.00	

Sl. No.		Unit	Previou Qty.
90	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No	12.00
91	KSRB 2.14-1: Extra for additional lift of 1.5m. or part thereof for excavation In loose / soft or hard soil including cost of materials, labour complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	40.56
92	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 465 cum machine mixed, machine mixed,concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation and plinth, including cost of all material, labour HOM Machinery curing complete as per specification, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	8.49
93	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	51.84
94	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	48.06
95	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	133.77
96	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitonsupto 3.50m from ground level. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	142.85
97	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	120.69
98	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	30.24
99	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto SO m. and lift upto 1.S m. including cost of all labour complete as per specifications. specification. No. KBS(with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	93.31
100	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	270.8
101	KSRB15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	285.2

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
neter equal o the n dia nd lift f the	No	12.00	30108.00	0.00	2509.0	0.00	12.00	30108.00	
ding other	Cum	40.56	8152.56	0.00	201.0	0.00	40.56	8152.56	
and chine and and f the	Cum	8.49	42568.86	0.00	5014.0	0.00	8.49	42568.86	
k for s per ental	Sqm	51.84	11923.20	0.00	230.0	0.00	51.84	11923.20	
k for rses lift , f the	Sqm	48.06	13985.46	0.00	291.0	0.00	48.06	13985.46	
and ions. etc.,	Sqm	133.77	48692.28	0.00	364.0	0.00	133.77	48692.28	
k for bour lift , f the	Sqm	142.85	44426.35	0.00	311.0	0.00	142.85	44426.35	
k for m in th all and	Sqm	120.69	30655.26	0.00	254.0	0.00	120.69	30655.26	
etc., 4.6.2 ation	Sqm	30.24	8104.32	0.00	268.0	0.00	30.24	8104.32	
s not O m. lead on of	Cum	93.31	11757.06	0.00	126.0	0.00	93.31	11757.06	
mm mm2 of all lift , f the	Sqm	270.86	252170.66	0.00	931.0	0.00	270.86	252170.66	
nry & oving lift , f the	Sqm	285.26	59048.82	0.00	207.0	0.00	285.26	59048.82	

Sl. No.		Unit	Previous Qty.
102	KSRB 15.3.2 Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	225.90
103	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	126.23
104	KSRB 15.10.2 Providing white washing for every one additional coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	225.90
105	KSRB 15.10.4 Providing white washing to ceiling and / or sloping roof surface with additional one coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	126.23
106	KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications with Primer with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	285.26
107	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer.For internal walls. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	225.90
108	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer. For internal walls. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	126.23
109	Providing vitrified tiles 60 x 60cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	100.00
110	KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	7.08
111	KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	0.34
112	KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	9.45

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
asonry olding, g and eer-in-	Sqm	225.90	37047.60	0.00	164.0	0.00	225.90	37047.60	
cluding cost of llother	Sqm	126.23	24236.16	0.00	192.0	0.00	126.23	24236.16	
ive an ng and eer-in-	Sqm	225.90	896.82	0.00	3.97	0.00	225.90	896.82	
th lime ations. ication	Sqm	126.23	501.13	0.00	3.97	0.00	126.23	501.13	
brand wdered as per s etc.,	Sqm	285.26	23676.58	0.00	83.0	0.00	285.26	23676.58	
n even cluding as per cidental	Sqm	225.90	20105.10	0.00	89.0	0.00	225.90	20105.10	
n even cluding as per cidental	Sqm	126.23	11739.39	0.00	93.0	0.00	126.23	11739.39	
m thick labour, harges	Sqm	100.00	110500.00	0.00	1105.0	0.00	100.00	110500.00	
ster 1:3 e which cost of 30x60 allother	Sqm	7.08	10443.00	0.00	1475.0	0.00	7.08	10443.00	
frames, nd side cations. es etc.,	Cum	0.34	34746.98	0.00	102197.0	0.00	0.34	34746.98	
rails of anels of cluding cidental	Sqm	9.45	43592.85	0.00	4613.0	0.00	9.45	43592.85	

Sl. No.		Unit	Previous Qty.
113	KSRB 7.9:Providing and fixing .S.gill work for windows and ventilators using M.S.flats, or M.S. square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 . with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Kgs	725.76
114	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any	Sqm	34.56
115	KSRB 15-17.4 : Applying priming coat over new wood surface and / or wood based surface, after brushing with ready mix enamel priming paint including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	9.45
116	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	9.45
117	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & FixtureEfficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited	Each	77.00
118	Supplying and Fixing of.....mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires. Using 32mm dia G.I.pipe - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	115.00
119	Wiring for lighting/power circuit using one of PVC insulated 1100v grade stranded Aluminium unsheathed wire single core/multi core cable in open or consealed system of wiring. a)4 sqmm. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	330.00
120	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.3.5 core 25 sqmm - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Per Mt	119.80
121	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.25 sqmm to 75 sqmm - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Per Mt	119.80

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
ds, or s and DM of g and er-in-	Kgs	725.76	56609.28	0.00	78.0	0.00	725.76	56609.28	
s with ottom g top 8mm, n. the s etc.; ctions mbled case e and	Sqm	34.56	131120.64	0.00	3794.0	0.00	34.56	131120.64	
g with t and s per s per	Sqm	9.45	292.95	0.00	31.0	0.00	9.45	292.95	
based sand g and eer-in-	Sqm	9.45	784.35	0.00	83.0	0.00	9.45	784.35	
t sink high nce of IK08. h 4KV er dia /60Hz side. ccess inimal W & edited	Each	77.00	1326094.00	0.00	17222.0	0.00	77.00	1326094.00	
ing to pole / pipe - cation	Each	115.00	94530.00	0.00	822.0	0.00	115.00	94530.00	
d wire g and eer-in-	Each	330.00	2277.00	0.00	6.9	0.00	330.00	2277.00	
athed, ated in GTP of s etc.,	Per Mt	119.80	18209.60	0.00	152.0	0.00	119.80	18209.60	
n pole g and work	Per Mt	119.80	3833.60	0.00	32.0	0.00	119.80	3833.60	

Sl. No.		Unit	Previou Qty.
122	Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1.Remote lighting management.2.Precise lighting turnoff.3.Load ballancing.4.Load power regulation.5.Status tracking. It works on the basis of some of these features 1) Main Control Unit (Mother board) : Handles controlling , data handling and other communication process. 2) Communication unit: GSM/GPRS quad bandwith RS232 interface wireless communication unit 3) Gate Driver Unit: Firing angle controllable board for driving the thyristor 4) Switching Thyristor: SCR 110 AMPS dual thyristor modules for switching 5) Embedded Firmware: Firmware to control , handle , process the data and communicate it wirelessly.6) Metal Enclosure : IP66 weather prof metal enclosure.7) Transformers: Customized step down transformers for various purposes.8) Wiring and other device assembly components. - AR with all lead and lift , loading and unloading and allother	Each	17.00
123	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes25 sqmm Long Barrel - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	45.00
124	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	12.96
125	KSRRB M800-3. Direction and Place Identification Signs upto 0.9 sqm Size Board:-Manufacturing, supply and installation of retro- reflectorised cautionary, mandatory and informatory signboards made out of cube corner micro prismatic grade sheeting confirming to type XI standards of IRC :67:2012 specifications & fixed over 4 mm thick aluminium composite panel sheet having minimun 0.30 thick aluminium skin on both sides & fixed over a support frame of 25x25x3 mm MS angle and mounted on 75mm dia OR 75x75x6mm Mild steel angle of total height 2.70m with clear height of not less than 2.10 m from the ground level to the bottom of the sign board & 60 cm below ground level. The sign post should be painted with one coat of red oxide paint and white colour with brands of 30 cm height alternatively firmly fixed to the ground by means of foundation with M20 grade cement concrete of 45 cm x45 cm x 60 cm including cost & conveyance of all materials, equipment, machinery & labour with all leads and lifts, loading charges necessary for satisfactory completion of the work as directed by engineer in charge. 10 years warranty for retro reflective sheeting from the original sheeting manufacturer as per clause	Sqm	216.00
126	KSRRB M800-7 Painting: Providing and applying two coats of readly mix paint of approved brand after through cleaning of surface to give an even shade complete as per specifications. P.196 Painting on Steel Surface with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	990.00
127	KSRRB M800-10. Painting new letter and figures of any shade with synthetic enamel paint black or any other approved color to give an even shade complete as per specifications English and Roman Hyphen and the like not to be measured and paid for MORTH Specification No.803 P.197 It No.24.10. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cm	319000.0
128	Manufacturing, Supply & Fixing of Retro- Reflection Road name sign board single Arrow size 1.98X0.9m size made out if wide angle cube corner micro prismatic grade sheeting confirming to IRC 67:2010 & type XI standards of ASTM D 4956-09 specifications and fixed over 2mm thick aluminium sheet back support frame of stainless stell supported by 30NB 1.2mm thick stainless steel pipe all around and 65NB 1.5mm thick pipe vertical post (AISI 202 Grade) firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 30cmx30cmx45cm etc.complete. The information message shal be made out of cut out letters in blue colour transparent overlay film as per IRC 67-2010 Guidelines, 7 years pre-qualification warranty for retro reflective sheeting from the original sheeting manufacturer and a certied copy of three years outdoor exposure report from an independent test lab for the product offered shall be submitted by the contractor. The sign board shall be Retro-Reflective Type XL with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each	12.00
	EIRL		
E1	Workstation table finishing venner inside laminated border Silver, top granite with key board tray etc complete cost inclusive of materials, labours, transportation all taxes etc complete	Nos	0.00
E2	Pedal Unit 3 Drawers	Nos	0.00
E3	Providing and fixing storage unit of 0.75m width made out of 19mm thick commercial ply vertical support finished in approved 1.5mm laminate with 12mm thick ply packing internally finished with enamel paint of approved colour and shade shelves shall be formed out of 19mm ply finished with enamel paint of approved shade and colour and 19mm thick shutters formed out of 19mm thick ply finished with 1.5mm thick laminate of approved shade and colour etc., complete the rate includes cost of all materials, labour charges, complete as per specification.(P.No. 324, I.No. 39.4 of SR 2018-19)	Sqm	0.00
E4	Steel Executive revalving chair with cane ear back etc cost inclusive of materials, labours, transportation all taxes etc complete (DSMS Approved Rate)	Each	0.00

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Each	17.00	805460.00	0.00	47380.0	0.00	17.00	805460.00	
Each	45.00	855.00	0.00	19.0	0.00	45.00	855.00	
Cum	12.96	2423.52	0.00	187.0	0.00	12.96	2423.52	
Sqm	216.00	1707048.00	0.00	7903.0	0.00	216.00	1707048.00	
Sqm	990.00	55440.00	0.00	56.0	0.00	990.00	55440.00	
Cm	319000.00	156310.00	0.00	0.49	0.00	319000.00	156310.00	
Each	12.00	310680.00	0.00	25890.0	0.00	12.00	310680.00	
Nos	0.00	0.00	6.00	14501.80	87010.80	6.00	87010.80	
Nos	0.00	0.00	3.00	8420.40	25261.20	3.00	25261.20	
Sqm	0.00	0.00	9.45	13206.56	124801.99	9.45	124801.99	
Each	0.00	0.00	18.00	4210.20	75783.60	18.00	75783.60	

Sl. No.		Unit	Previous Qty.
E5	Visitor chair with cushion seat back with MS round pipe etc complete cost inclusive of materials, labours, transportation all taxes etc complete (DSMS Approved rates)	Each	00
E6	Concealed Conduit System Supplying heavy gauge PVC conduit pipe ……mm dia .....mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary19/20mm dia 2mm thick	R/Mtrs	0.00
E7	25mm dia 2mm thick	R/Mtrs	0.00
E8	Supplying heavy gauge PVC Conduit Pipe ….dia .....mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary.19/20mm dia 2mm thick		0.00
E9	25mm dia 2mm thick	Mtr	0.00
E10	Supplying And Fixing Metal Fan Box with Round Hook.	No	0.00
E11	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall1-3Way	Each	0.00
E12	4-5Way	Each	0.00
E13	6Way	Each	0.00
E14	Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet.GROUP BShort point upto 3Mtr from tapping point to out let via switch box	Point	0.00
E15	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box	Point	0.00
E16	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch box	Point	0.00
E17	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.1 to 3 Module		0.00
E18	4 Module	Each	0.00
E19	6 Module	Each	0.00
E20	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP B 6Amps one way.		0.00
E21	6Amps 3way socket.	Each	0.00
E22	Stepped Fan Regulator.	Each	0.00
E23	16Amps one way switch	Each	0.00
E24	6/16Amps universal socket	Each	0.00
E25	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS-694:1990 & confirming to GTP of GROUP -B.1.5 sqmm	Mtrs	0.00
E26	2.5 sqmm	Mtrs.	0.00
E27	4 sqmm	Mtrs.	0.00
E28	LED Indoor Supplying of 4' feet - LED PVC Square Batten ..W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50Hz & Power factor >0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 4' - 28 watts	Nos	0.00
E29	Supplying exhaust fan of 1440 RPM of 300mm (12") size with bracket blades complete for light duty suitable to operate on 230V 50Hz, AC Supply.	Nos	0.00
E30	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200mm)Regular model	Nos	0.00
E31	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete.16SWG	Sq cms	0.00
E32	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door4Way SP &N	Nos	0.00

	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
		Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
bours,	Each	.00	0.00	6.00	5473.26	32839.56	6.00	32839.56	
g to IS ng the nction erever	R/Mtrs	0.00	0.00	90.00	40.23	3620.70	90.00	3620.70	
	R/Mtrs	0.00	0.00	55.00	53.33	2933.15	55.00	2933.15	
boxes g up to nm dia		0.00	0.00	75.00	52.39	3929.25	75.00	3929.25	
	Mtr	0.00	0.00	35.00	54.26	1899.10	35.00	1899.10	
	No	0.00	0.00	9.00	86.08	774.72	9.00	774.72	
plates.	Each	0.00	0.00	6.00	85.14	510.84	6.00	510.84	
	Each	0.00	0.00	6.00	91.69	550.14	6.00	550.14	
	Each	0.00	0.00	6.00	113.21	679.26	6.00	679.26	
PVC ulated, d with r from	Point	0.00	0.00	19.00	121.63	2310.97	19.00	2310.97	
	Point	0.00	0.00	10.00	177.76	1777.60	10.00	1777.60	
	Point	0.00	0.00	10.00	272.26	2722.60	10.00	2722.60	
porting 1 to 3		0.00	0.00	6.00	101.98	611.88	6.00	611.88	
	Each	0.00	0.00	6.00	114.14	684.84	6.00	684.84	
	Each	0.00	0.00	6.00	161.86	971.16	6.00	971.16	
etc on		0.00	0.00	54.00	46.78	2526.12	54.00	2526.12	
	Each	0.00	0.00	15.00	72.04	1080.60	15.00	1080.60	
	Each	0.00	0.00	9.00	220.80	1987.20	9.00	1987.20	
	Each	0.00	0.00	6.00	86.08	516.48	6.00	516.48	
	Each	0.00	0.00	6.00	112.27	673.62	6.00	673.62	
ductor -B.1.5	Mtrs	0.00	0.00	300.00	14.88	4464.00	300.00	4464.00	
	Mtrs.	0.00	0.00	450.00	23.30	10485.00	450.00	10485.00	
	Mtrs.	0.00	0.00	300.00	33.96	10188.00	300.00	10188.00	
urning g with ctrical	Nos	0.00	0.00	11.00	1659.75	18257.25	11.00	18257.25	
ble to	Nos	0.00	0.00	3.00	1590.52	4771.56	3.00	4771.56	
n 230 n. 48"	Nos	0.00	0.00	9.00	1777.64	15998.76	9.00	15998.76	
eather proof uld be t etc.,	Sq cms	0.00	0.00	16200.00	0.31	5022.00	16200.00	5022.00	
quired e door	Nos	0.00	0.00	3.00	998.29	2994.87	3.00	2994.87	

Sl. No.		Unit	Previous Qty.
E33	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.5-32Amps SP	Nos	0.00
E34	5-32 Amps DP	Nos	0.00
E35	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.32Amps	Nos	0.00
E36	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.3.5 core 25 sqmm	Mtrs	0.00
E37	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.25 sqmm to 75 sqmm	Mtrs	0.00
E38	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia	No	0.00
E39	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)In soil (ordinary)	Mtrs	0.00
E40	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.40mm	Mtrs	0.00
E41	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.25Sqmm	Nos	0.00
E42	Fixing halogen/metal halide / SVL / IL / LED floodlight fitting over existing pole / wall ceiling including clamps, bolts, nuts and wiring using suitable capacity wires.	Nos	0.00
E43	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps.On wall / ceiling / Rafter / Girders	Nos	0.00
E44	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 amps. ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring.	Nos	0.00
E45	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts and 5 amps. ceiling rose with sufficient length of 23 / 0.0076 inch PVC insulated twin core wire.	Nos	0.00
E46	Supplying, erecting, testing & commissioning of OFF-LINE UPS system suitable for operation on 230V, 50Hz, A/C supply, with all accessories complete and Excluding batteries and wiring complete. 5 KVA OFF LINE UPS Two Hour back up Excluding 6x 120Ah batteries	Nos	0.00
E47	Supplying, installation, testing & commissioning of 12V DC, AH batteries in poly propylene container for U.P.S. Low maintenance Tubular batteries.12 V ,12 V ,150 AH capacity. Acid Battery.	Nos	0.00
E48	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by	Nos	0.00
	Sub Total		
	BESCOM Deposit for Borewells, RO Plants & Bangalore One		
	Total		

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

	Unit
ary fixing 10K and	Nos
	Nos
uts, bolts	Nos
heathed, dicated in o GTP of	Mtrs
/ on pole	Mtrs
ne meter th equal pe to the 2mm dia	No
olidating	Mtrs
all/drain	Mtrs
cessary	Nos
clamps,	Nos
e wall / cks and	Nos
r to the ch PVC	Nos
se with	Nos
50Hz, E UPS	Nos
U.P.S.	Nos
at sink h high nce of IK08. n 4KV ter dia /60Hz t side. ccess inimal Fixture by	Nos
Total	

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
0.00	0.00	9.00	391.08	3519.72	9.00	3519.72	
0.00	0.00	3.00	794.32	2382.96	3.00	2382.96	
0.00	0.00	6.00	42.10	252.60	6.00	252.60	
0.00	0.00	110.00	154.94	17043.40	110.00	17043.40	
0.00	0.00	110.00	16.20	1782.00	110.00	1782.00	
0.00	0.00	3.00	2551.38	7654.14	3.00	7654.14	
0.00	0.00	100.00	72.98	7298.00	100.00	7298.00	
0.00	0.00	12.00	322.78	3873.36	12.00	3873.36	
0.00	0.00	3.00	338.69	1016.07	3.00	1016.07	
0.00	0.00	15.00	164.67	2470.05	15.00	2470.05	
0.00	0.00	20.00	91.69	1833.80	20.00	1833.80	
0.00	0.00	9.00	130.05	1170.45	9.00	1170.45	
0.00	0.00	3.00	47054.13	141162.39	3.00	141162.39	
0.00	0.00	9.00	19273.36	173460.24	9.00	173460.24	
0.00	0.00	20.00	835.49	16709.80	20.00	16709.80	
0.00	0.00	22.00	17514.43	385317.46	22.00	385317.46	
	38838360.61			**2070463.87**		**40908824.48**	
	0.00			**247771.00**		**247771.00**	
	38838360.61			**2318234.87**		**41156595.48**	

ಕಾರ್ಯಪಾಲಕ ಅಧಿಕಾರಿಯವರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರವರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24